

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 11-17-23

BARGE: 5430

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

AC MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

AC DUMMY CARGO HEADER TESTED TO 188 PSI

AC PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

AC PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Austin Clark

(SIGN) Austin Clark

After testing is complete, scan document and send to GBL Operations Department