

GOLDING BARGE LINE
TANKBARGE CARGO PIPELINE TEST

DATE: 6/23/17

BARGE: GBL-130

INITIAL THE FOLLOWING TEST AS COMPLETED

DL MAIN CARGO HEADER TESTED TO 188 PSI

DL DUMMY CARGO HEADER TESTED TO 188 PSI

DL PUMP RELIEF VALVE OPENED AT 125 PSI

DL PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Daniel Lasalle

(SIGN) Daniel Lasalle