

**GOLDING BARGE LINE**

**TANKBARGE CARGO PIPELINE TEST**

DATE 5/8/2023  
BARGE: GBL 2130

This test is in accordance with USCG letter dated 2/26/2019

**INITIAL THE FOLLOWING TEST AS COMPLETED**

- WJ EW MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP
- WJ EW DUMMY CARGO HEADER TESTED TO 188 PSI
- WJ EW PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP
- WJ EW PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) ERIC STERN, HUNTER DELAUGHTER

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department