

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 2-7-23

BARGE: GBL 2230

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

CH MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

CH DUMMY CARGO HEADER TESTED TO 188 PSI

CH PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

CH PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Cody Holmes

(SIGN) Cody Holmes

After testing is complete, scan document and send to GBL Operations Department