

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 12-9-22

BARGE: 2830

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

✓ MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

✓ DUMMY CARGO HEADER TESTED TO 188 PSI

✓ PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

✓ PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Austin Clark

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department