

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 7.15.2023

BARGE: GBL 3030

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

PW

MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

PW

DUMMY CARGO HEADER TESTED TO 188 PSI

PW

PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

PW

PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT)

Reyton Wilson

(SIGN)

Reyton Wilson

After testing is complete, scan document and send to GBL Operations Department