

GOLDING BARGE LINE
TANKBARGE CARGO PIPELINE TEST

DATE: 10-19-17

BARGE: GBL 3830

INITIAL THE FOLLOWING TEST AS COMPLETED

JF MAIN CARGO HEADER TESTED TO 188 PSI

JF DUMMY CARGO HEADER TESTED TO 188 PSI

JF PUMP RELIEF VALVE OPENED AT 125 PSI

JF PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Josh Ferguson

(SIGN) 