

GOLDING BARGE LINE
TANKBARGE CARGO PIPELINE TEST

DATE: 4-20-18

BARGE: GBL 4030

INITIAL THE FOLLOWING TEST AS COMPLETED

DH

MAIN CARGO HEADER TESTED TO 188 PSI

DH

DUMMY CARGO HEADER TESTED TO 188 PSI

DH

PUMP RELIEF VALVE OPENED AT 125 PSI

DH

PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT)

Damian Hosli

(SIGN)

D. Hosli