

Big River Shipbuilders, Inc.
404 Port Terminal Circle
Vicksburg, MS 39183
(601) 636-9161 fax (601) 636-9165

TANKBARGE CARGO PIPELINE TEST

DATE: 11/22/16

BARGE: GBL 430

TO BE INITIALED BY THE TESTER AS COMPLETED

TD MAIN CARGO HEADER TESTED TO 188 PSI

TD DUMMY CARGO HEADER TESTED TO 188 PSI

TD PUMP RELIEF VALVE OPENED AT 125 PSI

TD PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Terry DeFrance

(SIGN) Terry DeFrance

WHITNESSED BY:

(PRINT) Adam Bryan

(SIGN) Adam Bryan 11/22/16