

GOLDING BARGE LINE
TANKBARGE CARGO PIPELINE TEST

DATE: 1/19/2017

BARGE: GBL 4330

INITIAL THE FOLLOWING TEST AS COMPLETED

RB MAIN CARGO HEADER TESTED TO 188 PSI

RB DUMMY CARGO HEADER TESTED TO 188 PSI

RB PUMP RELIEF VALVE OPENED AT 125 PSI

RB PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Ryan Ballard

(SIGN) Ryan Ballard