

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 1-30-2023

BARGE: GBL 4830

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

VS MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

VS DUMMY CARGO HEADER TESTED TO 188 PSI

VS PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

VS PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Vernon Sumrall

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department