

TANK BARGE GBL-4930 #

DATE 9-24-18

I CERTIFY THE FOLOWING TESTS WERE CONDUCTED IN COMPLIANCE WITH 46CFR 35.35-70 AND CFR.156.170:

1. TEST ALL NON-METALLIC HOSES OVER 3" INSIDE DIAMETER, AND EACH OIL TRANSFER PIPING SYSTEM, ANNUALLY AT THE PRESSURE OF THE RELIEF VALVE (OR MAXIMUM PUMP PRESSURE WHEN NO RELIEF VALVE IS INSTALLED), PLUS ANY STATIC HEAD PRESSURE IN THE SYSTEM FOR WHICH THE EQUIPMENT WILL BE USED.

TESTED CARGO HEADER @ 188 P.S.I.

2. TEST THE TRANSFER RELIEF VALVE ANNUALLY. IT MUST NOT EXCEED THE PRESSURE FOR WHICH IT WAS SET.

TESTED RELIEF VALVE @ 125 P.S.I.

3. TEST EACH PRESURE GAUGE ANNUALLY. IT MUST TEST WITHIN 10 PERCENT.

TESTED PRESSURE GAUGES @ 125 P.S.I.

4. TEST EACH REMOTE CONTROLLED OPERATING, OR INDICATING EQUIPMENT SUCH AS, A REMOTELY OPERATED VALVE, TANK LEVEL ALARM, OR EMERGENCY SHUTDOWN DEVICE.

5. TESTED STEAM SYSTEM @ N/A P.S.I.

TANKERMAN Jean M. [Signature]

DOC.NO./LICENSE NO. _____

DISCLAIMER

National Maintenance & Repair, Inc. offers no warranty either expressed or implied, to the owner of the tank barge as to the integrity of the tests performed that are listed on this document once the barge leaves our facility.