

GOLDING BARGE LINE
TANKBARGE CARGO PIPELINE TEST

DATE: 9/29/17

BARGE: GBL 5030

INITIAL THE FOLLOWING TEST AS COMPLETED

- DH MAIN CARGO HEADER TESTED TO 188 PSI
- DH DUMMY CARGO HEADER TESTED TO 188 PSI
- DH PUMP RELIEF VALVE OPENED AT 125 PSI
- DH PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Damian Hosto

(SIGN) 