

# GOLDING BARGE LINE

## TANKBARGE CARGO PIPELINE TEST

DATE 11-17-23

BARGE: 5330

This test is in accordance with USCG letter dated 2/26/2019

### INITIAL THE FOLLOWING TEST AS COMPLETED

AC

MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

AC

DUMMY CARGO HEADER TESTED TO 188 PSI

AC


PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

AC

PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Austin Clark

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department