

**GOLDING BARGE LINE**  
**TANKBARGE CARGO PIPELINE TEST**

DATE: 6-5-18

BARGE: G.BL 57341

**INITIAL THE FOLLOWING TEST AS COMPLETED**

mb MAIN CARGO HEADER TESTED TO 188 PSI

mb DUMMY CARGO HEADER TESTED TO 188 PSI

mb PUMP RELIEF VALVE OPENED AT 125 PSI

mb PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Mason Barlow

(SIGN) 