

# Big River Shipbuilders, Inc.

404 Port Terminal Circle

Vicksburg, MS 39183

(601) 636-9161 fax (601) 636-9165

## TANKBARGE VAPOR TIGHTNESS TEST

BARGE NAME: GBL-3030

TEST DATE: 9/13/17

P/V VALVE IS SET AT 3.0 PSI

PM = MAXIMUM ALLOWABLE PRESSURE CHANGE

PIA = STARTING PRESSURE (1.0 PSI)

L = MAXIMUM LOADING RATE (5000 BBLS)

V = TOTAL CARGO TANK VOLUME (BBLS) (10951 BBLS)

PM = (.861) X (PIA) X (L/V) .152 PSI

MINIMUM TANK PRESSURE AFTER 30 MIN TEST .848 PSI

TEST START: 0830

TEST STOP: 0900 (30 MINUTES)

P1 = INITIAL PRESSURE

1.5 PSI

P2 = PRESSURE AFTER 30 MINUTE TEST

1.5 PSI

P1 - P2 =

0

IS DIFFERENCE IS LESS THAN (.152)

(YES - PASSED)

(NO - FAILED)

It has been verified that this barge has not carried any Polymerizing cargos in the last 12 months, therefore CFR 46 39.2014 does not apply.

This barge was tested in accordance with the National Emission standards for Benzene emissions from Benzene transfers operations, section 40 CFR, 61.304 (f), and National Emission standards for Hazardous air pollutants section 40 CFR 63.565 (c).

BR TESTER/POSITION:

(PRINT) Terry De France

(SIGN) Terry De France DATE: 9/13/17

WITNESSING INSPECTOR/POSITION:

(PRINT) Adam Bryan

(SIGN) Adam Bryan DATE: 9/13/17