

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 3/20/24

BARGE: G13L 1130


This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

- W MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP
- W DUMMY CARGO HEADER TESTED TO 188 PSI
- W PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP
- W PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Jeff Walls

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department