

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 1-25-24

BARGE: 1230

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

SC

MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

SC

DUMMY CARGO HEADER TESTED TO 188 PSI

SC

PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

SC


PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT)

Jimmie Copeland

(SIGN)



After testing is complete, scan document and send to GBL Operations Department