

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 4-17-24

BARGE: GBL 130

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

LH MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

LH DUMMY CARGO HEADER TESTED TO 188 PSI

LH PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

LH PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) leon HARRISON

(SIGN) [Signature]

After testing is complete, scan document and send to GBL Operations Department