

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 10-22-24

BARGE: GBL 1330

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

CB MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

CB DUMMY CARGO HEADER TESTED TO 188 PSI

CB PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

CB PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Christopher Bennett

(SIGN)  _____

After testing is complete, scan document and send to GBL Operations Department