

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE: 11-29-23

BARGE: GBL 1330

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

ZA MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

ZA DUMMY CARGO HEADER TESTED TO 188 PSI

ZA PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

ZA PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Zachary Alderman

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department