

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 1-24-24

BARGE: GBL 1630

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

TP MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

TP DUMMY CARGO HEADER TESTED TO 188 PSI

TP PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

TP PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Travis Pell

(SIGN)  _____

After testing is complete, scan document and send to GBL Operations Department