

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 6-25-24

BARGE: GBL 1830

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

TW

MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

TW

DUMMY CARGO HEADER TESTED TO 188 PSI

TW

PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

TW

PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT)

Tyler Wilson

(SIGN)

Tyler Wilson

After testing is complete, scan document and send to GBL Operations Department