

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 12-4-23

BARGE: GBL 230

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

DS MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

DS DUMMY CARGO HEADER TESTED TO 188 PSI

DS PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

DS PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Dallas Sims

(SIGN) Dallas Sims

After testing is complete, scan document and send to GBL Operations Department