

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 7.2.24

BARGE: GBL 3130

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

DJ MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

DJ DUMMY CARGO HEADER TESTED TO 188 PSI

DJ PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

DJ PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Derrick Jones

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department