

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 8/19/23

BARGE: GBL 3230


This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

- DJ MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP
- DJ DUMMY CARGO HEADER TESTED TO 188 PSI
- DJ PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP
- DJ PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Derrick Jones

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department