

GOLDING BARGE LINE
TANKBARGE CARGO PIPELINE TEST

DATE 9/30/23

BARGE: GBL 3330

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

TW MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP


TW DUMMY CARGO HEADER TESTED TO 188 PSI

TW PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

TW PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Ty Woodard

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department