

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 9-6-23

BARGE: GBL 34323

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

JA

MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

JA

DUMMY CARGO HEADER TESTED TO 188 PSI

JA


PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

JA

PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Jacob Artman

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department