

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 9-6-23

BARGE: GBL 4130

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

LP

MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

LD

DUMMY CARGO HEADER TESTED TO 188 PSI

LD

PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

LD

PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Kandon Durdan

(SIGN) Kandon Durdan

After testing is complete, scan document and send to GBL Operations Department