

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 9-25-23

BARGE: GBL 430

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

ms MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

ms DUMMY CARGO HEADER TESTED TO 188 PSI

ms PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

ms PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Michael Stanley

(SIGN) Michael Stanley

After testing is complete, scan document and send to GBL Operations Department