

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 1-24-2024

BARGE: GBL-4330

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

TB MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

TB DUMMY CARGO HEADER TESTED TO 188 PSI

TB PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

TB PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Tyler Boyett

(SIGN) Tyler Boyett

After testing is complete, scan document and send to GBL Operations Department