

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 3-25-23

BARGE: 5030

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

MC MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

MC DUMMY CARGO HEADER TESTED TO 188 PSI

MC PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

MC PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Miles Costlow

(SIGN) Miles Costlow

After testing is complete, scan document and send to GBL Operations Department