

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 9-29-29

BARGE: Gbl 5232B

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

DH

MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

DH

DUMMY CARGO HEADER TESTED TO 188 PSI

DH

PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

DH

PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Devan Henderson

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department