

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 1-2-23

BARGE: GBL 5232B

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

BS MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

BS DUMMY CARGO HEADER TESTED TO 188 PSI

BS PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

BS PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Blake Shuler

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department