

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 7-15-24

BARGE: GBL 5530

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

DM

MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

DM

DUMMY CARGO HEADER TESTED TO 188 PSI

DM

PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

DM

PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Barryl McDougale Jr.

(SIGN) Barryl McDougale Jr.

After testing is complete, scan document and send to GBL Operations Department