

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 10-11-24

BARGE: GBL 5734

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

- SM MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP
- SM DUMMY CARGO HEADER TESTED TO 188 PSI
- SM PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP
- SM PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Samuel Martone

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department