

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 5/20/23
BARGE: 5930

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

J MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP
J DUMMY CARGO HEADER TESTED TO 188 PSI
J PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP
J PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Hunter Buehler

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department