

**GOLDING BARGE LINE**

**TANKBARGE CARGO PIPELINE TEST**

DATE 9-1-23

BARGE: L713L 630

This test is in accordance with USCG letter dated 2/26/2019

**INITIAL THE FOLLOWING TEST AS COMPLETED**

Mh MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

Mh DUMMY CARGO HEADER TESTED TO 188 PSI

Mh PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

Mh PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Mark Gross

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department