

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 4-4-2024

BARGE: ABL-6330

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

DC

MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

DC

DUMMY CARGO HEADER TESTED TO 188 PSI

DC

PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

DC

PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Dominique Collins

(SIGN) Dominique Collins

After testing is complete, scan document and send to GBL Operations Department