

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 9 Dec 23
BARGE: GBL 730

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

TA

MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

TA

DUMMY CARGO HEADER TESTED TO 188 PSI

TA

PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

TA

PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Tom Bayburn

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department