

GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE 3-20-23

BARGE: G13L-830

This test is in accordance with USCG letter dated 2/26/2019

INITIAL THE FOLLOWING TEST AS COMPLETED

DT MAIN CARGO HEADER TESTED TO 125 PSI WITH MAIN CARGO PUMP

DT DUMMY CARGO HEADER TESTED TO 188 PSI

DT PUMP RELIEF VALVE OPENED AT 125 PSI WITH MAIN CARGO PUMP

DT PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Dustin Trim

(SIGN) 

After testing is complete, scan document and send to GBL Operations Department