GOLDING BARGE LINE

TANKBARGE CARGO PIPELINE TEST

DATE: 10-5-17

BARGE: GBL 3432B

INITIAL THE FOLLOWING TEST AS COMPLETED

MW MAIN CARGO HEADER TESTED TO 188 PSI

MW DUMMY CARGO HEADER TESTED TO 188 PSI

MW PUMP RELIEF VALVE OPENED AT 125 PSI

MW PUMP PRESSURE GAUGE TESTED WITHIN 10%

TESTED BY:

(PRINT) Jeffrey Orr

(SIGN)