WESTPORT ORANGE SHIPYARD LLC

VAPOR TIGHTNESS TEST

Note: Test Result are valid for (1) one year from date of test

Vessel Name:	GBL 730	Test Date:	1/17/2018
Testing Location:	Westport Orange S/Y	Maximum Load Rate: (BPH)	6500
Tanks Tested:	#1, #2, & #3 P/S cargo tanks	Pressure Indicator:	manometer

TEST RESULTS

Test Duration: 30 minutes	Beginning Pressure:	28	Inches H20
	Ending Pressure:	27.3	Inches H20
	Total Pressure Loss:	0.7	Inches H20
	Allowable Pressure Loss:	2.92	Inches H20

Barge is Vapor Tight if "Total Pressure Loss" is Less than "Allowable Pressure Loss"

This vessel has been tested in accordance with section 61.304F and has been fond to be vapor tight.

George Smith

Tester (Print)

Tester (Signature)

Williard Swords

Witness: (Print)

Witness: (Signature)

Westport Orange Manager

Affiliation of Witness:

(P1)	- Beginning Pressure	(P2)	- Ending Pressure
(Delta P)	- Total Pressure Loss	(Delta PM)	- Allowable Pressure Loss
(TP)	- 14.7 plus Barge Test Pressure in PSI	(L)	- Maximum Load Rate in BPH
(V)	- Volume of Tank (s)	(Delta T)	= Test Duration
0.861	- PIA @ (P1)		

0.861 x 15.7 (TP) x (6500 (L) / 30,000 (V)) = 2.92 (Delta PM)